# Saving Time with Steel Tub Girders in St. Clair County

#### Presenters:

**Bill Hazelton** 

St. Clair County Road Commission Director of Engineering

Dewayne Rogers St. Clair County Road Commission Project Manager

Guy C. Nelson PE, SE TEG Engineering, LLC Structural Engineer







## St. Clair County, Michigan

#### 226 Bridges County Wide

- 38 Load Limit Posted
- 2 Closed To Traffic





#### Structure Condition Summary

- Good/Fair (5 or Greater) 185
- Poor (4) 21
- Serious/Critical (3 or Less) 20



## History of TEG Engineering, LLC

- Founded in 2007, Licensed
  Engineering Firm in 41 states.
- Prequalified for Design Services with both TxDOT and MDOT
- Headquartered in Grand Rapids,
  Michigan, other office in Houston
- Over 22 Employees
- Civil Structural Engineering Firm Specializing in Precast Concrete for Heavy Civil Construction.
- Member of AISC, ACI, PCI, NSBA and SSSBA






#### **Prefabricated Structures Specialists**

TEG selected by CBP, one of over 300 applicants

#### Border wall prototypes take shape at San Diego construction site





#### **Prefabricated Structures Specialists**



30' Tall Precast Concrete Wall



## 2 Posted Bridges on Marine City Hwy

- Marine City Highway over Unnamed Canal (4-08)
- Marine City Highway over Meldrum Drain (4-09)







# 2 Superstructure Replacements on a heavily trafficked local highway

## Marine City Highway is a 2 lane road with more than 16,000 ADT.



Marine City Intersection at County Line Road



#### Goals of Superstructure Replacement

- Utilize the existing abutments
- Match the existing superstructure depth
- Maintain constructability by county maintenance crew
- Structure design per MDOT HL-93(MOD) loading
- Additional 60 year service life





Existing Marine City Hwy over Meldrum Drain (4-09)

## Why Tub Girders Were Chosen



#### **Steel Bridge**

\$75,000 + HMA Overlay + Guardrail

- + Labor
- + Equipment

#### **Pre-Cast Box Culvert**

\$63,000

- + Headwalls
- + Wing Walls
- + Crane Rental
- + Earthwork/Heavy Demo
- + HMA
- + Labor
- + Equipment



#### Tub Girder with Pre-Cast Deck



#### \$57,000

- + HMA Approaches
- + Epoxy Overlay
- + Guardrail
- + Labor
- + Equipment


\*\*\*Based on Engineer's Estimate, the Tub Girder system was approximately 10% cheaper in this particular application.





## History of the Con-Struct System

- Con-Struct was Developed in 2003
- Con-Struct is a Press-Brake-Formed Steel Tub Girder Bridge System with a Network of Manufacturers throughout the United States.
- First Project was in Saginaw, MI 2004
- Approved for use in 5 States and Saskatchewan, Canada.
- Over 25 bridges installed with Spans ranging from 20' to 80'
- Bridge Locations in Missouri, Michigan, Texas, Minnesota and Colfax, SK



Bridge over Brainerd Raceway Installed in 2007.



## Con-Struct Bridge System Components




Integral Backwall

FHWA GRS-IBS Project



## **Con-Struct Prefabricated Bridge Solution**

- Con-Struct Standardized and Simplified
  Fabrication and Details
- Industry can Produce Press Brake
  Formed Steel Tub Girders in 58'
  Continuous Lengths
- Precast Concrete Industry Involved in Manufacturing Process
- New high-strength, non-shrink grouts provide durable solutions for deck joints
- FHWA involvement in innovative projects and funding (ABC, UHPC and GRS)





## **Con-Struct Prefabricated Bridge Solution**

- Independently researched and tested by MDOT through Michigan State University (MDOT installed their own bridge in 2011)
- Installed and ready for traffic in a single day Tested Capacity

Simple and durable deck joint
 Connection

- 75 year service life
- Delivered and installed at less cost than that of conventionally constructed concrete beam bridges








#### **Press-Brake-Formed Steel Tub Girders**

2016 Research Funded by SSSBA


- IBC-16-95 Evaluation of Modular Press-Brake-Formed Steel Tub Girders
- Joint effort from West Virginia University, Marshall University and University of Wyoming
- Assess Feasibility and Details
- Test Fatigue and Distribution Factors
- Determine Applicable Design Methods
  - AASHTO LRFD

Press-Brake-Formed Steel Tub Girder





#### Press-Brake-Formed Steel Tub Girder



- Press-Brake-Formed Steel Tub Girders No Flange to Web Welds, Reduced Fabrication Costs
- Per AISC Bend Radius > 4t No Brittle Fracture, AASHTO Category B Fatigue



#### Press-Brake-Formed Steel Tub Girder - Galvanize



Hot-Dip Galvanized Shear Studs

Double-Dip Process

- Hot-Dip Galvanized to Provide 60+ Year Protective Coating
- Stern Bayou in Ottawa County was Galvanized in 1966 with no current signs of coating deterioration



#### **Precast Concrete Deck Panels**

• Simple Panel Installation Utilizing High Strength Grout

**Dayton Superior Conspec 100** 

- MDOT Type H-1
  - QuickCrete Precision Grout

HPC Grout

Place Grout into Precast Panel Shear Stud Pockets and Tranverse Joints




#### AASHTO/MDOT Design Procedures

- Standard Designs from 20' to 80' Spans
- Follows AASHTO LRFD and MDOT Design for HL-93(MOD) Loading
- Tested AASHTO Live Load Distribution Factors
- Easy to Follow and Check Mathcad Calculations
- Compatible with MDOT Load Rating Standard Spreadsheet

3/30/2017

#### 50 FT SPAN - U18X88 SECTION DESIGN

1. Con-struct Input Parameters




#### 1.3 Slab/Girder Section Properties

<u>1.</u>	3.1 Section Dimensions			
	t <sub>s</sub> := 8	(In) Thickness of slab	$b_s := \frac{W \cdot 12}{Beams_{Unit}} = 84$	(in) Width of slab and overlay
	t <sub>overlay</sub> := 0	(In) Thickness of overlay	b <sub>t</sub> := 5.5	(in) Width of Top Flange
	t <sub>ws</sub> := 0	(In) Thickness of wearing surface	h <sub>w</sub> := 17.25	(in) Height of Web
	$t_t := \frac{3}{8}$	(In) Thickness of Top Flange	b <sub>b</sub> := 18	(in) Width of Bottom Flange
	$b_w := t_t = 0.375$	(In) Thickness of Web	b <u>h</u> := 5.5	(in) Width of Haunch
	$t_b := t_t = 0.375$	(In) Thickness of Bottom Flange		
	$t_{\underline{h}} := 2$	(In) Depth of Haunch		
	θ := 76	Angle of Web to the Horizontal	$r_{inner} := 4t_t = 1.5$	(in.) Inner Radius of Corner Bend
	$\theta_{\rm rad} := \theta \cdot \frac{\pi}{180} = 1.33$	Angle of Web to the Horizontal	$r_{outer} := 5t_t = 1.88$	(in.) Outer Radius of Corner Bend
	$\Delta := L_{\text{span}} \cdot \frac{3}{50} = 3$	(In) Camber	$r := 4 \cdot t_t + 0.5 \cdot t_t = 1.69$	(in.) Center Radius of Corner Bend
	$D := \frac{\left(h_w + t_t - 2 \cdot \sqrt{2} \cdot t_t - 2 \cdot \sqrt{2} \cdot t_t\right)}{\left(h_w + t_t - 2 \cdot \sqrt{2} \cdot t_t\right)}$	$\frac{r^2 - 2 \cdot r^2 \cdot \cos(\theta_{rad})}{\sin(\theta_{rad})} = 15$	.53 (In.) Depth of Web Measu	ired Along Slope
	$L_{tub} := 2.D + 2 \cdot b_t + b_t$	$b + 4 \cdot r \cdot \theta_{rad} = 69.01$ (in) Total	Length of tub along section	

#### **Con-Struct Prefabricated Bridge Advantages**

- LEED Material Comparison
  - Prestressed Concrete Beam (PCB) vs. Con-Struct Steel Tub
  - 88% of Steel is Recycled
  - $\frac{1}{2}$  the Volume =  $\frac{1}{2}$  the Weight



#### Con-Struct

#### Prestressed Concrete I-Beam



LEED MATERIAL COMPARISON						
Prestressed Concrete Beam (PCB) vs. Con-Struct Steel Tub Girder						
	PCB	Con-Struct	Unit			
VOLUME <sub>STEEL TOTAL</sub>	0.078	0.210	ft <sup>3</sup> /ft			
VOLUME <sub>CONCRETE</sub> TOTAL	8.248	3.876	ft <sup>3</sup> /ft			
VOLUME <sub>TOTAL</sub>	8.326	4.086	ft <sup>3</sup> /ft			
<b>VOLUME<sub>SAVINGS</sub></b>		4.240	ft <sup>3</sup> /ft			



#### **Fabrication For New Superstructures**

- Fabrication of the Con-Struct superstructure began 2
  months prior to bridge demolition
- Bridge units were manufactured at ADL Systems in Portland, MI
- In-plant Quality Assurance Testing Done by Consultant



Galvanized Steel Tub Girders



Fabrication of Bridge Unit





#### **Demolition of Existing Bridges**

- On Monday Oct 9<sup>th</sup>, (Nov 6<sup>th</sup>) Marine City Highway was closed to traffic
- Monday and Tuesday county crew removed existing bridge superstructure



Existing Steel Beams



Existing Substructure to Remain



### **Repair of Existing Abutments**

- Existing abutments were repaired with Transpo T-17 Polymer Concrete patch material
- MDOT heavy riprap was used as scour protection of existing spread footing abutment



Existing Abutments



Riprap for Scour Protection



#### Install New Superstructure

- On Thursday Oct 12<sup>th</sup> (Nov 9<sup>th</sup>)
  Con-Struct bridge units were delivered
- Bearing pads and expansion joint material were placed on abutment
- Con-Struct superstructure units arrived before 8:00a.m.



Bearing and Joint Filler



Con-Struct Bridge Units



#### Install New Superstructure

- County excavator was used to install 25' span units for bridge 4-08 (crane was used for 35' 4-09)
- All 6 Con-Struct superstructure units were all placed before noon
- Units were cast with integral backwalls



Excavator to Install 4-08



Crane to Install 4-09



#### Install New Superstructure

- Transpo T-17 Polymer Concrete was used for the deck joint between units
- T-17 was tested for rebar development length and the joint designed specifically for T-17 material





Pouring T-17 Polymer Joint Concrete



Forming Deck Joint

- Over the following 5 days asphalt approaches were paved,
- Guardrail posts were installed......



Pave 20' Approach



Install Guardrail Posts



- Slopes were re-graded,
- Existing wing walls were repaired......



Re-grade Slopes at Approach



Repair Existing Wingwalls



- A thin epoxy overlay was placed on the new concrete deck surface for 4-08 bridge
- The thin epoxy overlay was not done for 4-09 bridge due to weather limitations



Place Epoxy Compound



Cover with Aggregate and Re-Epoxy



- Guardrail was installed
- Slopes were restored






Install Guardrail


Slope Restoration



#### Marine City Hwy over Unnamed Canal (4-08)

- Total Completed Cost = \$180,751.46
  - Includes material, labor, overhead, equipment
- Total Completion Time = 10 Working Days










#### Marine City Hwy over Meldrum Drain (4-09)

- Total Completed Cost = \$222,843.83
  - Includes material, labor, overhead, equipment
- Total Completion Time = 10 Working Days







#### **Installation Video**

# Saving Time with Steel Tub Girders in St. Clair County

In Conclusion:

EGcivil

- 80% Less Expensive Than Reconstruction
- 90% Less Traffic Delays



Past successes are bridges that lead to our next victory. ~ Jeffrey Benjamin



## Thank you for your time !

Presenter Info:



Bill Hazelton St. Clair County Road Commission Director of Engineering whazelton@stclaircounty.org

Dewayne Rogers St. Clair County Road Commission Project Manager <u>drogers@stclaircounty.org</u>

Guy C. Nelson PE, SE TEG Engineering, LLC gnelson@tegcivil.com www. constructbridge.com





