Emergency Relief Preparedness Gogebic County



By: Darren Pionk, P.E. Engineer/Manager Gogebic County RC

History of Natural Disasters in Gogebic County


2002 Spring Snowmelt – Presidential Declaration of Disaster: \$3,500,000

2013 Spring Snowmelt – Presidential Declaration of Disaster: \$2,100,000

2016 Sevier Rain Event – State Declaration of Disaster:

Annual MTF - \$2,750,000 (2016)

\$4,000,000 \$9,600,000



Powers Road Damages Local Roads





Washouts and Road Failures (Several Locations over 8 miles)

Lake Road Damages Primary Roads



Lake Road ½ mile lane washout



Lake Road Culvert #12

Lake Road Damages





Lake Road Culvert #13

Lake Road Culvert #13

Lake Road Damages (Continued)



Lake Road Culvert #14




Lake Road Culvert #14

Lake Road Damages (Continued)



Lake Road Culvert #27



Lake Road Culvert #34

Lake Road Damages (Continued)





The Big Fill

Omans Bridge

Disaster Response Phases

- Emergency Response Emergency Repairs
- Initial Assessment of Damage
- Disaster Declarations (Local, State, Federal)
- Emergency Relief Funding Sources Detailed Damage Inspection Reports
- Permanent Repairs Design, Permitting, Construction

<u>Emergency Response – Emergency Repairs</u>

Road Commission – Priority #1
(Provide emergency access to stranded residents)

Mobilize GCRC Forces

- ➤ Signs, Barricades, Traffic Control Devices Road Closers
- Assess Initial Damage: Foremen and Sherriff Patrolmen reporting culvert failures
- ➤ Mobilize manpower and equipment Prioritize repairs to stranded residents

Local Contractors and Suppliers

- Local contractors for availability of manpower and equipment
- ➤ Vendors for equipment rental availability
- Material sources: Sand, gravel, riprap, culverts

Logistical Issues

- ➤ Remote area along Lake Superior Shoreline Limited access points (one)
- Limited communication (No radio and cell phone coverage until 8 miles inland)

July 12th - The Day After

- > Emergency Management Coordinator County
 - Set up Emergency Command Center in Courthouse (Bessemer)
 - Start coordinating essential needs to stranded residents (water, medical, injuries, etc.)
 - Approximately 75 to 100 residents stranded
- > Sherriff Department emergency access via boat (Lake Superior) and ATV
- > Road Commission initial direction with Foreman Local Contractors
- > Emergency Road Commission Meeting (2:00 p.m.)
 - Areal photos by helicopter indicate approximately 30 locations affected along Lake Road alone. Numerous other locations throughout the local road system.
 - Board approved postponing ALL construction projects and none essential maintenance work
 - Authorized the Engineer/Manager to proceed as necessary and spending limits suspended to make emergency repairs as needed to gain access to stranded residents along Lake, Powers, Brace Roads and Aspen Lane.

Initial Estimate of Damage

- > Lake Road (over 9 miles) Primary Road
 - All Major Stream Crossings Destroyed
 - 20–30 road crossings (1 bridge)
 - ½ mile lane washed out
 - \$3.5 million repair estimate
- > Other Local Roads in area

30+ culverts washed out (some significant crossings)

- Aspen Lane (1/2 mile roadway washed away)
- Powers Road (5' deep washouts over 8 miles)
- \$1 million
- > Emergency Repairs
 - \$500,000 to provide temporary access

Initial Damage Assessment


Based on previous experience with Major Flooding Events


Data collection of flood damage sites

- ➤ GCRC engineering crew and local consultant (Coleman Engineering)
- ➤ Gather GPS point locations of sites (label sequence)
- Catalog pictures for each site
- ➤ GCRC Administrative Staff Set up Project Numbers for each Site. (tract emergency repairs)

• Preliminary Cost Estimates

- Costs estimates for each site
- Emergency repair costs
- ➤ Permanent repair costs (Ball Park Figures)





Emergency Declaration Timeline

- Storm Monday Evening, July 11th
 GCRC Emergency Board Meeting (July 12th)
- County Disaster Declaration by County Board Tuesday, July 12th
- Declarations submitted by County Emergency Coordinator
- State Declaration Granted Friday, July 15th
 Based on initial cost estimate of damages
- No Presidential DeclarationDid not meet Thresholds of Damage



State Declaration

- Provides access to other resources:
 MDOT, MDEQ, Corp of Engineers,
 National Guard, etc.
- National Guard Mobilized, Saturday July 16th
- Governor Snyder toured disaster areaMonday July 18th
- Emergency Relief Funding Options



Emergency Relief Funding Options

Emergency Relief Funds – FHWA

- 1) Minimum \$700,000 threshold in damages per event
- 2) Site damage < \$5,000
- 3) Federal Aid Eligible Roads Only No Local Roads
- 4) 100% Emergency Repairs 80%/20% Permanent Repairs.
- 5) Structure sizing based on pre-event or regulatory requirements OR "local standard guidelines"

ERFO Funds – Emergency Relief on Federally Owned Road

- 1) Administered by the BIA (Bureau of Indian Affairs)
- 2) Minimum \$700,000 threshold in damage per event
- 3) Site damage < \$5,000
- 4) Primary and Local Roads but only on IRR Inventory (Indian Reservation Roads)
- 5) 100% reimbursable for both Emergency Permanent Repairs
- 6) Structure sizing based on pre-event or regulatory requirements OR "local standard guidelines"

Emergency Relief Funding Options

▶ FEMA

- 1) Requires Presidential Disaster Declaration
- 2) Threshold Limits Extremely High \$13 million plus for event
- 3) For damage where no other funding sources are available.
- 4) 100% reimbursable on Emergency repairs
- 5) 80%/20% cost share on Permanent repairs

Other Funding Sources

- 1) Township funded
- 2) County funds
- 3) SIB Loan State Infrastructure Bank Loan
- 4) Special Appropriations Legislature

Detailed Damage Inspection Report (DDIR)

FHWA Form 1547

| U.S. | DETAILED DAMAGE INSPECTION REPORT | | | | Report Number | | |
|---|---|----------------|-----------|-----------------|---------------|--|-----------|
| U.S. Department of Transportation Federal Highway (Title 23, Federal-aid Highways) Administration | | | | | Sheet of | | |
| Location (Name of Road and Milepost) | | | | | | FHWA Disaster Number | |
| | | | | | | Inspection Date | |
| Description of Damage | | | | | | Federal-aid Route Number | |
| | | | | | | State | County |
| | | | ost Estim | ate | | | |
| | | | | | | Cost | |
| | Description of Work to Date (Equipment, Labor, and Materials) | | | Unit Unit Price | Quantity | Completed | Remaining |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| modern ferressering | | | | | | | |
| i | | | | | | | |
| | | | | | | | |
| | Method | | | | Subtotal | | |
| | Local Forces State Forces Contract PE/CE | | | | | | |
| | | | | | Eme | rgency Repair Total | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| i restolation | | | | | | | |
| lianelli restolation | | | | | | | |
| - CITICAL INCOMINATION | | | | | | | |
| Tellialiell Residiation | Method | | | | | Subtotal | |
| י פווומוופווו הפאטומווווו | Method Local Forces | ☐ State Forces | Cont | ract | | PE/CE | |
| Telliallell Nestolation | | ☐ State Forces | Cont | ract | | | |
| | | | Cont | ract | | PE/CE Right-of-Way | |
| inv | Local Forces | ndation | Cont | | | PE/CE Right-of-Way Perm. Repair Totals | Date |
| nv | Local Forces | ndation EA/EIS | | gineer | | PE/CE Right-of-Way Perm. Repair Totals | Date Date |

Form FHWA-1547 (Rev. 4-98)

This form was electronically produced by Elite Federal Forms, Inc.

Local Agency Role

- Identify Damaged Sites
- Complete Emergency Repairs
- Coordinate with MDOT
- Participate on detailed Damage Inspection Teams
- Complete Permanent Restoration (when authorized)

Emergency Relief – FHWA

Pay 80% of Construction of Federal Aid Eligible Roads

| | Lake Road Phase & Number of Sites | ER Funding (80%) | Local Match (20%) | Project Total |
|---|--|---------------------|----------------------|--------------------|
| 1 | Phase I – Lake Road (10 sites) | \$2,011,377 | \$ 502,845 | \$2,514,222 |
| 2 | Phase II – Lake Road (10 sites) | \$1,112,644 | \$278,161 | \$1,390,805 |
| 3 | Design and Construction Engineering (Phase I) | | \$301,700 | \$ 301,700 |
| 4 | Design and Construction Engineering (Phase II) | | \$166,900 | \$ 166,900 |
| | <u>Totals:</u> | <u>\$3,124,021</u> | <u>\$1,249,606</u> | <u>\$4,382,627</u> |

Design Phase (ER) Lake Road

Consultants

- Topo Survey, Drainage Areas, Concept Designs
- Coleman Engineering (9 sites)
- AECOM Con Span Structure

Regulatory Agencies

- Get in contact immediately
- MDEQ Site Reviews
- Corps of Engineers Shoreline

MDOT


- Weekly Status Meetings Sometimes twice a week
- Continuous GI Review

FHWA

Oversee project development

Material Suppliers

- Preliminary estimates on rough material costs
- Do they have capacity to handle work late fall



Design Pitfalls

▶ ROW – 66 feet only

- Proposed culverts exceeded our limits
- Phase I required 32 <u>TAKES</u> and Grading Easements
- Utilized MDOT resources for Property Appraisals
- Approximately one month to obtain all easements and property acquisitions

MDEQ

- Site Visits and Permitting
- Bankfull Widths and sizing (100 yr Storm Event) Per GCRC Policy
- Hydraulics on Steep Grades (6% to 9%)
- Once submitted permit applications into MI Waters Fast turn around. Within 10 days.

Corp of Engineers

- "Big Fill" Lake Superior part of Lake Road
- Required Permitting for sheet piling
- Once submitted Fast turn around. Within 10 days

Design Pitfalls

- FHWA Section 4(f) properties "Big Fill site"
 - ✓ Public Parks, Recreation Areas, and Wildlife and Waterfowl Refuges
 - ✓ Historic Sites
 - ✓ Archeological Resources
 - ✓ Tribal Lands and Indian Reservations
 - FORGET IT !!!! Change design

MDOT

- Normal Timeline for Bid Letting Too long (Winter Approaching)
- Due to extreme circumstances MDOT & FHWA approved local bid letting
- Invitation only Bid (Prequalified contractors only)
- Bid Letting Time Frame 7 days only

Design Pitfalls

FHWA - ER Program Funding

- \$100 million per year
- Already gone no funding available for 2016 and possibly 2017!!
- Applied for SIB Loan to Bridge Funding Gap

Gogebic CRC approved for SIB Loan

- \$3,431,500
- Provides cash flow to repair damaged roads when funding or reserves are not available.
- Partial bridge loan for Emergency Relief Funding
- Funds GCRC local match (20%) plus Engineering Services
- Repayment of SIB Loan over a 10 year period.

SIB Loan Approval Bridge the Funding Gap

- Gogebic CRC approved for SIB Loan
 - \$3,431,500
 - State Infrastructure Bank Loan Program
- Provides cash flow to repair damaged roads when funding or reserves are not available.
- Partial bridge loan for Emergency Relief Funding
- Funds GCRC local match (20%) plus Engineering Services
- Repayment of SIB Loan over a 10 year period.



Bid Letting

7 day advertisement

- Emailed to selected contractors on September 15th
- Bids Opening September 22nd
- Phase I Engineers Estimate: \$2,516,859

Bid Opening

- Five Bids Received
- Low Bid MJO Contracting, Hancock (\$2,097,797) 17% under estimate
- Second low bid: \$2,104,078 (\$6,281) difference
- GCRC Board approval on September 23rd
- MDOT reviewed bids (UBR) and concurred with low bid on September 26th
- Precon Meeting held September 28th
- Notice to Proceed Progress Schedule September 30th





Culvert #17

Culvert #17 temporary access lane





Culvert #18 Culvert #18 Inlet





Culvert #21 Wingwalls

Culvert #21 Backfill





Culvert #27 Pipe Delivery

Tight Construction Sites





Culvert #27 Pipe Installation

Culvert #27 Headwall





Culvert #27 Outlet

Culvert #27



Culvert #13 Concrete Pump Truck



Pouring Sloped Channel



Foundation turned into rock cliffs

Culvert #13 Con Span Sections





Setting Con Span

Culvert #13



Project set up for Night Work



Retaining Wall Sections





Inlet of Culvert 13 - Flink Creek

Outlet - Flink Creek

Summary

- Storm event happened on July 11th
- Began Emergency repairs Completed by July 30th
- All residents had access by July 21st
- DDIR and Design work being completed at same time
- Permitting, Property Acquisition and Design completed by September 10th

Summary

- Project Bid Letting 7 days (Bid Opening on September 22nd)
- GCRC approval and MDOT concurrence on September 26th
- Contractor began work on October 1st
- Phase I of Construction Substantially completed by November 20th